ZERVAS ELEMENTARY SCHOOL PROJECT

Newton Highlands and Waban Neighborhood Area Councils Zervas Project Update

Thursday, May 12, 2016 at 7:00 PM

Waban Library, 1608 Beacon Street

RAM aggregate piers are completed. Coordination of MEPs is currently taking place with underground coordination completed. Coordination with Eversource and National Grid are ongoing for the new building services. New utility work continues onsite at the north parking lot area and the main piping connections to the City systems are complete. Underground plumbing is scheduled to commence this month and should finish towards the end of June. Concrete footings and foundation work continues with 80% of the project completed. Concrete footings and foundations should be finished by the end of the month, in preparation for our first steel delivery, which is tentatively scheduled for June 3rd. Steel will then commence and continue from June through the early weeks of August.





Construction Schedule at a Glance

Spring 2016 - Site Work
Winter 2016 Foundations
Exterior Shell

Erect Structural Steel

Fall 2016 - Summer 2017 Interior Fit Out

Summer 2017 Substantial Completion

Summer 2017 - Fall 2017 Landscaping

Furnishings Technology

Fall 2017 Occupy School

For Project Updates please visit:

http://www.newtonma.gov/gov/building/zervas_school

For Project Webcame please visit: http://oxblue.com/open/rich/zervas

Upcoming Meetings

General Zervas updates will continue to be given at 7:00PM on the 2nd Thursday of each month, unless otherwise noted.

Contacts

For general project inquiries: **Alex Valcarce** City of Newton Project Manager (617) 796-1600

For after hours emergencies:

W.T. Rich Company (617) 467-6010

Project Consultant Team

NV5 - Owner's Project Manager Perkins Eastman - Architect

W. T. Rich Company - Construction Project Manager





Perkins Eastman | DPC

