# **ZERVAS ELEMENTARY SCHOOL PROJECT**

### Newton Highlands and Waban Neighborhood Area Council



## **Zervas Project Update**

January 12, 2017


Waban Library, 1608 Beacon Street




- Roofing work is 95% complete.
- Exterior framing is 100% complete.
- Interior framing is 100% complete.
- Masonry veneer work is 98% complete.
- Exterior spray insulation is 97% complete.



- Mechanical, electrical and plumbing rough in work is complete on the 3rd and 2nd floors and 85% at 1st floor.
- Gypsum wall board (GWB) installation is complete on the 3rd floor, taping in ongoing on the 2nd floor and GWB and taping is 40% complete on the 1st floor.





The elevator was delivered and installation is ongoing. The platform has been installed and rails are continuing to be installed.



Construction Schedule	
Winter 2016	Site Work Exterior Shell
Fall 2016 - Summer 2017	Interior Fit Out
Summer 2017	Substantial Completion
Summer 2017 - Fall 2017	Landscaping Furnishings Technology
Fall 2017	Occupy School

For Project Updates please visit:

http://www.newtonma.gov/gov/building/zervas\_school

For Project Webcame please visit: <a href="http://oxblue.com/open/rich/zervas">http://oxblue.com/open/rich/zervas</a>



General Zervas updates will continue to be given at 7:00PM on the 2nd Thursday of each month, unless otherwise noted.

#### **Contacts**

For general project inquiries: **Alex Valcarce**City of Newton Project Manager (617) 796-1600

For after hours emergencies:

W.T. Rich Company (617) 467-6010

### **Project Consultant Team**

NV5 - Owner's Project Manager Perkins Eastman - Architect

W. T. Rich Company - Construction Project Manager





Perkins Eastman | DPC

