ZERVAS ELEMENTARY SCHOOL PROJECT

Newton Highlands and Waban Neighborhood Area Council



Zervas Project Update


February 9, 2017

Waban Library, 1608 Beacon Street



- Roofing work is 98% complete.
- Exterior framing is 100% complete.
- Interior framing is 100% complete.
- Masonry veneer work is 98% complete.
- Exterior spray insulation on is 98% complete.








- Window installation is 90% complete.
- The elevator is 100% installed; fire alarm tie-in remains to be done.
- Permanent power is on to the building.
- Metal panels, field measuring has started and fabrication is under way.
- Painting on the 2nd & 3rd floors is nearly completed.
- Acoustical grid is complete at the 3rd floor and 50% complete at the 2nd floor.

Construction Schedule	
Winter 2016	Site Work Exterior Shell
Fall 2016 - Summer 2017	Interior Fit Out
Summer 2017	Substantial Completion
Summer 2017 - Fall 2017	Landscaping Furnishings Technology
Fall 2017	Occupy School



http://www.newtonma.gov/gov/building/zervas_school

For Project Webcame please visit: http://oxblue.com/open/rich/zervas



Upcoming Meetings

General Zervas updates will continue to be given at 7:00PM on the 2nd Thursday of each month, unless otherwise noted.

Contacts

For general project inquiries: **Alex Valcarce**City of Newton Project Manager (617) 796-1600

For after hours emergencies: W.T. Rich Company (617) 467-6010

Project Consultant Team

NV5 - Owner's Project Manager Perkins Eastman - Architect W. T. Rich Company - Construction Project Manager





Perkins Eastman | DPC

